

NOTICE OF SERVICE INTERRUPTION/WORK FORM

Date of Request (yyyy/mm/dd): _____		Requester: _____	
Start Date – End			
Start Date (yyyy/mm/dd) _____ Time (s) _____		Notes _____	
End Date (yyyy/mm/dd) _____ Time (s) _____		_____	
Building(s) Affected:	1: _____	2: _____	
	3: _____	4: _____	
Areas/Rooms Affected: _____			
Service to be interrupted:	1: _____	2: _____	
	3: _____	4: _____	
Description/Reason for Project:			
<div style="border: 1px solid black; width: 100%; height: 100%;"></div>			


Contractor: _____	Phone #: _____
Contractor/Project Managers: _____	Phone #: _____

Should you have any questions or concerns, please contact

Notes:

2018-Apr-24

Lighting Retrofit Project - Chrysler Hall North Type 2 Asbestos Abatement of Lay-in Ceiling Tile



CHRYSLER HALL NORTH
BASEMENT FLOOR PLAN
UPDATED: August 2014

LEGEND

-  Locations of Type 2 Asbestos Abatement (Lay-in Ceiling Tiles)
Schedule: As Noted for Each Area

2018-Apr-24

Lighting Retrofit Project - Chrysler Hall North Type 2 Asbestos Abatement of Lay-in Ceiling Tile



2018-Apr-24


Lighting Retrofit Project - Chrysler Hall North Type 2 Asbestos Abatement of Lay-in Ceiling Tile

Locations of Type 2 Asbestos Abatement (Lay-in Ceiling Tiles) Schedule: March 26 - 30, 2018



CHRYSLER HALL NORTH
SECOND FLOOR PLAN
UPDATED: JANUARY 2017

LEGEND

-  Locations of Type 2 Asbestos Abatement (Lay-in Ceiling Tiles)
Schedule: As Noted for Each Area



2018-Apr-24

Campus Lighting Retrofit & Redesign Project

Schedule for Type 2 Ceiling Tile Asbestos Abatement
Chrysler Hall North - Corridors

AREA 1: Basement - Corridor CB-104 and First Floor - Corridor C-106 (by Stair S3-1)

(reference enclosed floor plans)

DATE	Item	TIME	Description of Work	Action By	Done (✓)
Thu., 2018- Apr-26	1.1	04/26 - 1pm	Call UWindsor – Heating & Cooling – Control Room (x7027 or 519-973-7027) for air handlers to be turned off. UofW backup contact person: Rob Fontanini 519-890-5369	RC White	
	1.2	04/26 - 6pm	Shutdown air handlers. UWindsor to provide lock box to lock out units. Contractor to provide their own locks. Contractor Contact Person: (Ted Byrne 519-791-7782)	UW-H&C RC White	
	1.3	04/26 - 6pm	Start installing Type 2 enclosures. Post signage at Key Entry points to Abatement Area	RC White	
	1.4	04/26 - 9pm	Call (Michelle White) for post-inspection of Area #1	RC White	
	1.5	04/26 - 9pm	Start with pre-inspection of tents	RC White	
	1.6	04/27 – 4am	Complete abatement work in Area #1: CB-104 and C-106	RC White	
	1.7	04/27 – 4am	Call (Michelle White) for post-inspection of Area #1	RC White	
	1.8	04/27 – 5am	Post-inspection of enclosures to ensure they are clean and free of any asbestos debris. (Michelle White) to provide verbal and written approval to dismantle the enclosures	M. White	
	1.9	04/27 – 6am	Take Type 2 enclosures down	RC White	
	1.10	04/27 – 6am	Contractor to remove their locks from lockout box	RC White	
	1.11	04/27 – 6am	Call UWindsor – Heating & Cooling – Control Room (x7027 or 519-973-7027) for air handlers to be turned back on. UofW backup contact person: Rob Fontanini 519-890-5369	RC White	
	1.12	04/27 – 6am	Clean up, remove signage and leave and secure building	RC White	
	1.13	04/27 – 6am	Remove UWindsor locks and turn air handling units back on	UW-H&C	



2018-Apr-24

Campus Lighting Retrofit & Redesign Project

Schedule for Type 2 Ceiling Tile Asbestos Abatement
Chrysler Hall North - Corridors

AREA 2: Second Floor - Corridor C-203, C-205 and C-205.1 (reference enclosed floor plans)

DATE	Item	TIME	Description of Work	Action By	Done (✓)
Fri., 2018-Apr-27 To Sun., 2018-Apr-29	2.1	04/27 - 1pm	Call UWindsor – Heating & Cooling – Control Room (x7027 or 519-973-7027) for air handlers to be turned off. UofW backup contact person: Rob Fontanini 519-890-5369	RC White	
	2.2	04/27 - 6pm	Shutdown air handlers. UWindsor to provide lock box to lock out units. Contractor to provide their own locks. Contractor Contact Person: (Ted Byrne 519-791-7782)	UW-H&C RC White	
	2.3	04/27 - 6pm	Start installing Type 2 enclosures. Post signage at Key Entry points to Abatement Area	RC White	
	2.4	04/28 - 7am	Call (Michelle White) for post-inspection of Area #2	RC White	
	2.5	04/28 - 7am	Start with pre-inspection of tents	RC White	
	2.6	04/29 - 7am	Complete abatement work in Area #2: C-203, C-205 and C-205.1	RC White	
	2.7	04/29 – 8am	Call (Michelle White) for post-inspection of Area #2	RC White	
	2.8	04/29 – 8am	Post-inspection of enclosures to ensure they are clean and free of any asbestos debris. (Michelle White) to provide verbal and written approval to dismantle the enclosures	M. White	
	2.9	04/29 – 9am	Take Type 2 enclosures down	RC White	
	2.10	04/29 – 9am	Contractor to remove their locks from lockout box	RC White	
	2.11	04/29 – 9am	Call UWindsor – Heating & Cooling – Control Room (x7027 or 519-973-7027) for air handlers to be turned back on. UofW backup contact person: Rob Fontanini 519-890-5369	RC White	
	2.12	04/29 – 10am	Clean up, remove signage and leave and secure building	RC White	
	2.13	04/29 - 10am	Remove UWindsor locks and turn air handling units back on	UW-H&C	



2018-Apr-24

Campus Lighting Retrofit & Redesign Project

Schedule for Type 2 Ceiling Tile Asbestos Abatement
Chrysler Hall North - Corridors

AREA 3: Corridor C-105, C-107 and C-201 (reference enclosed floor plans)

DATE	Item	TIME	Description of Work	Action By	Done (✓)
Fri., 2018-May-04 To Sun., 2018-May-06	4.1	05/04 - 1pm	Call UWindsor – Heating & Cooling – Control Room (x7027 or 519-973-7027) for air handlers to be turned off. UofW backup contact person: Rob Fontanini 519-890-5369	RC White	
	4.2	05/04 - 6pm	Shutdown air handlers. UWindsor to provide lock box to lock out units. Contractor to provide their own locks. Contractor Contact Person: (Ted Byrne 519-791-7782)	UW-H&C RC White	
	4.3	05/04 - 6pm	Start installing Type 2 enclosures. Post signage at Key Entry points to Abatement Area	RC White	
	4.4	05/05 - 7am	Call (Michelle White) for post-inspection of Area #3	RC White	
	4.5	05/05 - 7am	Start with pre-inspection of tents	RC White	
	4.6	05/06 - 7am	Complete abatement work in Area #3: C-105, C-107 and C-201	RC White	
	4.7	05/06 – 8am	Call (Michelle White) for post-inspection of Area #3	RC White	
	4.8	05/06 – 8am	Post-inspection of enclosures to ensure they are clean and free of any asbestos debris. (Michelle White) to provide verbal and written approval to dismantle the enclosures	M. White	
	4.9	05/06 – 9am	Take Type 2 enclosures down	RC White	
	4.10	05/06 – 9am	Contractor to remove their locks from lockout box	RC White	
	4.11	05/06 – 9am	Call UWindsor – Heating & Cooling – Control Room (x7027 or 519-973-7027) for air handlers to be turned back on. UofW backup contact person: Rob Fontanini 519-890-5369	RC White	
	4.12	05/06 – 10am	Clean up, remove signage and leave and secure building	RC White	
	4.13	05/06 - 10am	Remove UWindsor locks and turn air handling units back on	UW-H&C	

Department/Contractors to Submit Checked-off copy within 24 hours of completion of all work to:

Consultant: MCW Custom Energy Solutions, E-mail: Jad Butkovic JButkovic@mcw.com

Project Administrator: Roger J. Rivard, UWindsor - Facility Services, E-mail: mrrj@uwindsor.ca

End of Schedule

Encl. (3)