


## NOTICE OF SERVICE INTERRUPTION/WORK FORM

Date of Request (yyyy/mm/dd): _____		Requester: _____	
<b>Start Date – End</b>			
Start Date (yyyy/mm/dd) _____ Time (s) _____		Notes _____	
End Date (yyyy/mm/dd) _____ Time (s) _____		_____	
<b>Building(s) Affected:</b>	1: _____	2: _____	
	3: _____	4: _____	
<b>Areas/Rooms Affected:</b> _____			
<b>Service to be interrupted:</b>	1: _____	2: _____	
	3: _____	4: _____	
<b>Description/Reason for Project:</b>			
<div style="border: 1px solid black; width: 100%; height: 100%;"></div>			

<b>Contractor:</b> _____	<b>Phone #:</b> _____
<b>Contractor/Project Managers:</b> _____	<b>Phone #:</b> _____

Should you have any questions or concerns, please contact

**Notes:**





**Facility Services**

401 Sunset Avenue  
 Windsor, Ontario, Canada N9B 3P4  
 T 519-253-3000  
[www.uwindsor.ca/facilityservices](http://www.uwindsor.ca/facilityservices)

2018-May-09 (rev3a)

**Campus Lighting Retrofit & Redesign Project**

**Schedule for Type 2 Ceiling Tile Asbestos Abatement**  
**Chrysler Hall North - Corridors**

**AREA 3: Corridor C-105, C-107** (reference enclosed floor plan)

DATE	Item	TIME	Description of Work	Action By	Done (✓)
<b>Fri., 2018- May-11</b>  <b>To</b>  <b>Sat., 2018- May-12</b>	3.1	05/11 - 1pm	<b>Call</b> UWindsor – Heating & Cooling – Control Room (x7027 <b>or</b> 519-973-7027) for HVAC air handlers to be turned off. UWindsor backup contact person: Rob Fontanini 519-890-5369	RC White	
	3.2	05/11 - 6pm	Shutdown air handlers. UWindsor to provide lock box to lock out units. Contractor to provide their own locks. <b>Contractor Contact Person: Ted Byrne 519-791-7782</b>	UW-H&C RC White	
	3.3	05/11 - 6pm	Start installing Type 2 enclosures. Post signage at Key Entry points to Abatement Area	RC White	
	3.4	05/12 - 8am	Call <b>Michelle White</b> for pre-inspection of Area #4	RC White	
	3.5	05/12 - 8am	Start with pre-inspection of tents	RC White	
	3.6	05/12 - 2pm	Complete abatement work in Area #4	RC White	
	3.7	05/12 – 2pm	Call <b>Michelle White</b> for post-inspection of Area #4	RC White	
	3.8	05/12 – 2pm	Post-inspection of enclosures to ensure they are clean and free of any asbestos debris. <b>Michelle White</b> to provide verbal and written approval to dismantle the enclosures, followed up by written report	M. White	
	3.9	05/12 – 3pm	Take Type 2 enclosures down, clean up, remove signage, secure rooms, building and leave	RC White	
	3.10	05/12 – 3pm	Contractor to remove their locks from lockout box	RC White	
	3.11	05/12 – 3pm	<b>Call</b> UWindsor – Heating & Cooling – Control Room (x7027 <b>or</b> 519-973-7027) for HVAC air handlers to be turned back on. UWindsor backup contact person: Rob Fontanini 519-890-5369	RC White	
	3.12	05/12 - 3pm	UWindsor to remove locks and turn HVAC air handling units back on	UW-H&C	

**Department/Contractors to Submit Checked-off copy within 24 hours of completion of all work to:**

**Project Administrator:** Roger J. Rivard, UWindsor - Facility Services, E-mail: ([mrrj@uwindsor.ca](mailto:mrrj@uwindsor.ca))

**End of Schedule**