

NOTICE OF SERVICE INTERRUPTION/WORK FORM

Date of Request (yyyy/mm/dd): _____		Requester: _____	
Start Date – End			
Start Date (yyyy/mm/dd) _____	Time (s) _____	Notes _____	
End Date (yyyy/mm/dd) _____	Time (s) _____	_____	
Building(s) Affected:		1: _____	2: _____
		3: _____	4: _____
Areas/Rooms Affected: _____			
Service to be interrupted:		1: _____	2: _____
		3: _____	4: _____
Description/Reason for Project:			
Contractor: _____		Phone #: _____	
Contractor/Project Managers: _____		Phone #: _____	
Should you have any questions or concerns, please contact			
Notes:			



U of W St. Denis & Human Kinetics Greenhouse Gas Retrofit Project

H.K. Penthouse Garbage Removal Lift Plan

Friday February July 5, 2019

Procedure:

- Moir Crane Service will hoist all remaining decommissioned ductwork, associated tools and equipment from roof section to truck below.
- We will be hoisting over the HK Building on the west side of the Penthouse Mech. Rm.
- The west parking access driveway will be closed from 7:00 am – 12:00 pm
- Vollmer will have ground personal to control the flow of vehicle and people traffic

Scheduled Friday July 5, 2019.
Clean up.

