

NOTICE OF SERVICE INTERRUPTION/WORK FORM

Date of Request (yyyy/mm/dd): _____		Requester: _____	
Start Date – End			
Start Date (yyyy/mm/dd) _____	Time (s) _____	Notes _____	
End Date (yyyy/mm/dd) _____	Time (s) _____	_____	
Building(s) Affected:		1: _____	2: _____
		3: _____	4: _____
Areas/Rooms Affected: _____			
Service to be interrupted:		1: _____	2: _____
		3: _____	4: _____
Description/Reason for Project:			
Contractor: _____		Phone #: _____	
Contractor/Project Managers: _____		Phone #: _____	
Should you have any questions or concerns, please contact			
Notes:			

U of W St. Denis & Human Kinetics Greenhouse Gas Retrofit Project

St. Denis Centre Fieldhouse Lift Plan (Hoist #1)


Thursday December 20th, 2018

Procedure: AHU 4

- Moir Crane Service will hoist AHU 4 at the rear of the fieldhouse (see attached overhead view for crane position and lift radius)
- The rear project parking will be closed to all other trades until apx. 12:00 pm
- The fieldhouse will be closed to all personal until 3pm.
- Vollmer will have the crane area taped off and will provide ground personal to control the flow of vehicle and people traffic

Procedure: AHU 6

- Moir Crane service will supply and place the ground plating to protect the concrete and landscaping on the NE side of the St. Denis Main Entrance
- Cameron Crane Service will hoist AHU 6 from truck to position (see attached overhead view for crane position and lift radius)
- The St. Denis Lobby and rooms east of the Lobby will be closed until 3 pm.
- The fieldhouse will be closed to all personal until 3pm.
- Vollmer will have the crane area taped off and will provide ground personal to control the flow of vehicle and people traffic



[Set a home address](#)