

NOTICE OF SERVICE INTERRUPTION/WORK FORM

Date of Request (yyyy/mm/dd): _____		Requester: _____	
Start Date – End			
Start Date (yyyy/mm/dd) _____	Time (s) _____	Notes _____	
End Date (yyyy/mm/dd) _____	Time (s) _____	_____	
Building(s) Affected:		1: _____	2: _____
		3: _____	4: _____
Areas/Rooms Affected: _____			
Service to be interrupted:		1: _____	2: _____
		3: _____	4: _____
Description/Reason for Project:			
Contractor: _____		Phone #: _____	
Contractor/Project Managers: _____		Phone #: _____	
Should you have any questions or concerns, please contact			
Notes:			

U of W Install Schedule

LEKTER

JOB NAME **Lambton Tower
CS3 AHU Upgrades**

JOB NO. 04290104
PAGE NO. 1.00
DATE 16-Dec-19

Floor	Room #	Room Name	Reheat Coil / Thermostat			Key #	Install Sequence	Start Date	Finish Date
			BC-CS3	#	Rm #				
Ground Floor									
Ground	CB-103A	Corridor	BCS-C3	29	1102C		1	Jan. 15, 2020	Jan. 20, 2020
Ground	CB-103A	Corridor	BCS-C3	30	G101		2	Jan. 15, 2020	Jan. 20, 2020
Ground	G-100	Staff Lounge	BCS-C3	31	G-100		3	Jan. 20, 2020	Jan. 23, 2020
Ground	G-131	Female Dressing Room	BCS-C3	32	G-131		4	Jan. 23, 2020	Jan. 28, 2020
Ground	G-131	Female Dressing Room	BCS-C3	33	G-130		5	Jan. 23, 2020	Jan. 28, 2020
Ground	CB-101	Corridor	BCS-C3	24	G-107		6	Jan. 28, 2020	Jan. 31 2020
Ground	CB-101	Corridor	BCS-C3	25	G112		7	Jan. 28, 2020	Jan. 31 2020
Ground	G-102	Office	BCS-C3	22	G102		8	Feb. 3, 2020	Feb. 6, 2020
Ground	G-102A	Office	BCS-C3	23	G102A		9	Feb. 3, 2020	Feb. 6, 2020
Ground	G103	Film Editing Room	BCS-C3	27-1	G103A		10	Feb. 6, 2020	Feb. 11, 2020
Ground	CB-111	Corridor	BCS-C3	27-2	G103A		11	Feb. 6, 2020	Feb. 11, 2020
Ground	CB-111	Corridor	BCS-C3	27-3	CB-112		12	Feb. 6, 2020	Feb. 11, 2020
Ground	G-107	Digital Journalism	BCS-C3	26	1104A		13	Feb. 11, 2020	Feb. 14, 2020
Ground	G-119	Photo Graphics	BCS-C3	28	G119		14	Feb. 11, 2020	Feb. 14, 2020
Ground	CB-105	Corridor	Diff Press. Control		CB-105		15	TBD	
First Floor									
First	1100	Meeting Room	BCS-C3	8	2102		1	TBD	
First	1100	Meeting Room	BCS-C3	9	2100		2	TBD	
First	1100	Foyer / Hall	BCS-C3	10	2102		3	TBD	
First	1104	EDQ/ER	BCS-C3	18	2106		4	TBD	
First	1104	EDQ/ER	BCS-C3	19	2107		5	TBD	
First	1104A	ER/Foyer	BCS-C3	21	2108		6	TBD	
First	1101A	ER SEC / Coop Advis	BCS-C3	20	1101A		7	TBD	
First	100	Vestibule	BCS-C3	11	V-100		8	TBD	
First	1005	Corridor	BCS-C3	12	1110		9	TBD	
First	1005	Corridor	BCS-C3	13	1111		10	TBD	
First	1005	Corridor	BCS-C3	14	1112		11	TBD	
First	1005	Corridor	BCS-C3	17	1115		12	TBD	
First	1005	Corridor	BCS-C3	15	1115		13	TBD	
First	1115	Classroom	BCS-C3	16	1114		14	TBD	
First		TV Properties Storage	Diff Press. Control		Storage		15	TBD	
Second Floor									
Second	2106	Office	BCS-C3	1	3rd Floor		1	Jan. 2, 2020	Jan. 7, 2020
Second	C-2003	Corridor	BCS-C3	2	3105		2	Jan. 6, 2020	Jan. 9, 2020
Second	C-2003	Corridor	BCS-C3	3	3rd Floor		3	Jan. 6, 2020	Jan. 9, 2020
Second	C-2003	Corridor	BCS-C3	24	2110		4	Jan. 6, 2020	Jan. 9, 2020
Second	C-2001	Corridor	BCS-C3	4	1100		5	Jan. 9, 2020	Jan. 15, 2020
Second	C-2001	Corridor	BCS-C3	5			6	Jan. 9, 2020	Jan. 15, 2020
Second	C-2001	Corridor	BCS-C3	6			7	Jan. 9, 2020	Jan. 15, 2020
Second	C-2001	Corridor	BCS-C3	7	V202		8	Jan. 9, 2020	Jan. 15, 2020
Second	2137	Classroom (Diff Press Switch)	BCS-C3	DPS				TBD	
Second	M204	Mechanical Room	Pumps/ HX's					Jan. 13, 2020	Feb. 21, 2020